

॥ ॐ ॥

Apūrva Townhall Meeting

Sunday March 8th

Progress to date

- March 10th, 2025 Fingal County Council successfully approved the disposal of 2.78 acres of land to Apūrva Charity for the construction of the very first traditional Hindu Temple in Ireland.
- April 18th, 2025: Apūrva Charity hosted a historic launch event for the Hindu Temple.
- October 2nd (Vijayadashami): Apūrva Charity formally signed the contract with Fingal County Council and paid the initial deposit of €42,500.
- November 2025 Apurva Team onboarded GDCL Architects to start the planning process and paid 1st 2 instalments €48,994.59 each (Total to date: €97,989.18)
- 2 critical milestone payments : €425,000 (ex vat) for the land purchase and €239,000 (ex vat) for the planning application.



Apūrva Hindu Temple Phase 1 marketing campaign €1M Roadmap



Why

- **Apūrva Hindu Temple phase 1 requirements:**
- 2 critical milestones
 - Completing the land purchase
 - Securing planning approval for the Hindu Temple
- Budget : **Total One Million Euro**
 - €425,000 (ex vat) for the land purchase.
 - €42,500 initial deposit paid to Fingal
 - €239,000 (ex vat) for the planning application.
 - €39,833 1st instalment for Architects firm
- Timeline: **Next 6 months**

Who

- **Apūrva community, friends, families, current and future donors.**

How

- **Individuals or families** contributing
 - Significant generous amount(s)
 - Donating €1001 in 3 instalments
 - Any amount towards Phase 1 completion

Apurva Charity Bank Account
Account Name: Apurva Charity
BIC: BOFIE2D
IBAN:
IE37BOFI90042077004384
Bank of Ireland, Dublin, Ireland

Apūrva Donation/pledge link:
<https://shorturl.at/VLtrs>


All contributions will be duly acknowledged upon the completion of the temple. We warmly invite everyone to come forward with generosity and support for this historic and noble endeavour.

Apūrva Hindu Temple Project plan


Task Name	Assign...	Start	Finish	Duration	Bucket	% complete	Priority
1 <input type="radio"/> Apūrva Charity: Hindu Temple Project plan (Phase 1)		1/1/2025	30/9/2026	456 days		<div style="width: 19%;"></div> 19%	● Medium
2 <input checked="" type="radio"/> Strategy to acquire land and build a traditional Hindu Temple		1/1/2025	20/3/2025	57 days		<div style="width: 100%;"></div> 100%	● Medium
3 <input checked="" type="radio"/> Fingal County Council land approval – 2.78 acres		1/1/2025	20/3/2025	57 days	Planning	<div style="width: 100%;"></div> 100%	● Medium
4 <input checked="" type="radio"/> Apūrva Charity historic launch event		2/4/2025	25/4/2025	18 days	Planning	<div style="width: 100%;"></div> 100%	● Medium
5 <input checked="" type="radio"/> Architects Birmingham Temple visit		1/7/2025	31/7/2025	23 days	Planning	<div style="width: 100%;"></div> 100%	● Medium
6 <input checked="" type="radio"/> > Phase 1 of the Apūrva Charity project launch		1/10/2025	15/10/2025	11 days		<div style="width: 100%;"></div> 100%	● Medium
8 <input checked="" type="radio"/> > Pre-planning documentation to Fingal County Council		26/2/2026	26/2/2026	1 day		<div style="width: 100%;"></div> 100%	● Medium
11 <input type="radio"/> Planning Permission Submission		1/4/2026	29/5/2026	43 days		<div style="width: 3%;"></div> 3%	! Importa
12 <input type="radio"/> Initiation of all respective designs for planning process.		1/4/2026	29/5/2026	43 days	Help needed	<div style="width: 10%;"></div> 10%	● Medium
13 <input type="radio"/> Draft planning report sections and coordinate each of the design discipline inputs.		1/4/2026	29/5/2026	43 days	Execution	<div style="width: 0%;"></div> 0%	● Medium
14 <input type="radio"/> Complete planning report sections and coordinate each of the design discipline inputs.		1/4/2026	29/5/2026	43 days	Execution	<div style="width: 0%;"></div> 0%	● Medium
15 <input type="radio"/> Pay planning fees, erect site notice, place advert in paper and lodge planning permission		1/4/2026	29/5/2026	43 days	Planning	<div style="width: 0%;"></div> 0%	! Importa
16 <input type="radio"/> Apūrva Hindu Temple Phase 1 marketing campaign		1/1/2026	30/9/2026	195 days		<div style="width: 0%;"></div> 0%	! Importa
17 <input type="radio"/> One Million Euro target commitment		1/1/2026	30/9/2026	195 days	Help needed	<div style="width: 0%;"></div> 0%	! Urgent
18 <input type="radio"/> €1001 Apurva donation pledge campaign		2/3/2026	30/6/2026	87 days	Planning	<div style="width: 0%;"></div> 0%	! Urgent
19 <input type="radio"/> Securing planning approval for the Hindu Temple		1/6/2026	15/6/2026	11 days		<div style="width: 25%;"></div> 25%	! Importa
20 <input type="radio"/> Paid €239,000 (ex vat) for the planning application		1/6/2026	15/6/2026	11 days	Help needed	<div style="width: 25%;"></div> 25%	! Urgent
21 <input type="radio"/> Completing the land purchase		15/6/2026	30/9/2026	78 days		<div style="width: 2%;"></div> 2%	! Importa
22 <input type="radio"/> Secured €425,000 (ex vat) for the land purchase		15/6/2026	1/7/2026	13 days	Help needed	<div style="width: 5%;"></div> 5%	! Urgent
23 <input type="radio"/> Apūrva Hindu Temple - Boomi Pooja		1/9/2026	30/9/2026	22 days	Planning	<div style="width: 0%;"></div> 0%	! Importa

Subject to assumptions and dependencies


Apūrva Hindu Temple and Cultural Centre: Layout



Apūrva Hindu Temple: Elevations



1 Front Elevation
Scale: 1:200



2 Side Elevation
Scale: 1:200



3 Rear Elevation
Scale: 1:200

STATUS: DRAFT / FOR INFORMATION ONLY
NAME: Apūrva Temple
PROJECT: Tynaghmore, Dublin 16
CLIENT: Apūrva Charita
DRAWING: Proposed Elevations
DATE: 2023-10-10
SKE-2

CK_OMS
DESIGNERS
2127, Dublin, Ireland
0862717666
1 800 051 653 3000
www.ckoms.ie

Call for Actions

1. Fundraising Task Force – “Come & Join”

This dedicated team focuses on generating financial support for the mission.

Key Actions

Donor outreach: Identify potential donors and help schedule calls or meetings.

€1M Campaign execution: Support fundraising events, social media pushes, and tracking progress.

Partnership building: Engage corporate, organizations, and philanthropists for collaboration opportunities.

Reporting & transparency: Help maintain donor lists, follow ups, and updates.

Ideal for volunteers who... like strategy, communication, networking, or creative problem solving.

Call for Actions

2. Event Support Team

This team attend local events, enables smooth interaction with community during the events.

Key Actions

Pre-event logistics: Help with setup, communication with event focals, pull up & materials prep.

Day-of coordination: Participants engagement, manage registration desks, promote Apurva flyers.

Post-event wrap-up: Feedback collection, and follow-up communications.

Ideal for volunteers who...

Enjoy hands on support, organising, good collaboration.

Call for Actions

💛 3. Meetup Coordinators for Local Gatherings

This team helps bring community members together to mobilise and rally for Apurva's noble cause.

Key Actions

Plan and schedule meetups: Select suitable venues (cafes, community spaces, houses), and confirm dates.

Facilitate gatherings: Guide conversations, and help create a friendly, inclusive environment.

Grow community awareness: Build local networks, grow Apurva WhatsApp groups, and maintain engagement.

Ideal for volunteers who...

Enjoy connecting people, hosting gatherings, and nurturing Apurva's mission.

धन्यवादाः

Thank you

*"Dharmo Rakshati Rakshitah" (धर्मो रक्षति रक्षितः)
Dharma protects those who protect it*